


# CTF3 COMMISSIONING STATUS


1<sup>st</sup> run 2006

R. Corsini for the CTF3 team

## Outline

- CTF3 Status in 2005
- Commissioning & operation program in 2006
- Overview of 2006 runs - main results






# CTF3 evolution & past results



- 2003 Injector + part of linac
- 2004 Linac + 30 GHz test stand
- 2005 Delay Loop
- 2006 - 2009 New photo-injector, CR + CLEX



## CTF3 Evolution

### CTF3 main results until last year

Preliminary phase (2001-2002)

CTF3 injector (2003)

Linac, chicane & RF power station (2004)

Delay Loop & RF structure tests (2005)

Low current bunch frequency multiplication by RF deflectors

Nominal parameters achieved in injector and first part of linac

Full beam loading condition, high beam current


Nominal current, tunable R56 chicane, bunch length measurements

Production & transport of 30 GHz RF power (50 MW, 70 ns)



First beam in DL, first phase-coded beam from SHB system

First beam re-combination (1 A), routine RF power production


Test of Mo structure to nominal pulse length & gradient (damage)



# Commissioning of Delay Loop & SHB in 2005




- Missing instrumentation: only 6 Beam Pickups installed out of 17 (one in CT line, 5 in DL)
- Beam limited to low current (1 A), short pulse (300 ns) for radiation protection
- Only one SHB cavity available out of three (TWTs missing)
- No Twiss parameter measurements done before sending beam (timing/software problems with cameras - frame grabber) - Matching based on initial condition measured in injector for higher current beam - Relaxed optics in Delay Loop (non-isochronous).




# Delay Loop - first recombination (2005)





Nominal conditions, 1.5 GHz from SHB system (one cavity only), and phase switch






# 30 GHz power production in CTF3







# 2<sup>nd</sup> run 2005 - 30 GHz structure tests



Reached nominal CLIC values :

150 MV/m 70 ns










# CTF3 schedule in 2006




This year, no summer shut-down but rather continuous operation

However, in summer only beam up to PETS in parallel to installation work for the CR

Sub-division in runs for sake of clarity, planning...





## Program 1<sup>st</sup> run


### 9 Weeks from controlled access to stop

- 1 Week RF Conditioning & preparation
- 2 Weeks PETS, 30 GHz
- 2 Weeks Beam Studies (Linac/chicane, emittance, DL optics)
- 3 Weeks Delay Loop recombination & SHB Commissioning
- 1 Week Reserve

### COMMENTS:

- Actually started on time this year
- However, not all MKS available to nominal power, plus hardware problems...
- Two weeks extension (2<sup>nd</sup> one *almost* useless after big power cut)





## MAIN GOALS

### 1. PETS

- ⇒ Test of copper structure (may continue in run 2)
- ⇒ Commission automatic conditioning program

### 2. Beam Studies


- ⇒ Solve emittance puzzle
- ⇒ Well-known linac & chicane optics (energy profile, modeling..)

### 3. DL & SHB Operation

- ⇒ DL isochronous optics - orbit, dispersion, matching
- ⇒ SHB system optimization (satellites, bunch length)
- ⇒ DL beam recombination with nominal beam

## COMMENTS:

- Routine PETS operation, switch every evening (more from Steffen)
- Emittance & linac optics much better understood (more from Frank)
- However, bump after injector & steering at end of linac/chicane difficult (data to be analyzed)




## COMMENTS (cont'd):

- New isochronous DL optics (wrong sign of combined function dipoles)
- Found calibration errors in three DL quad families after 1<sup>st</sup> dispersion measurement
- SHB system running in with 3 cavities - optimized on loading, BPR WG signal
- Satellite measurement ? - below 10 % as seen in DL
- "Correct" length of DL, measured with BPR phase  $\Rightarrow$  Frank
- But, wiggler setting with equal current in two power supplies, instead of  $\sim 2/3$   
(confirmed by magnetic measurements)

## NOMINAL BEAM PARAMETERS ?

- |                |  |
|----------------|--|
| • Beam current | 3.3 A max after chicane - $\leq 6$ A after combination (satellites)                  |
| • Energy       | $\sim 100$ MeV - still miss MKS 15 - can gain something from others                  |
| • Emittance    | now consistently below nominal ( $100 \pi$ mm mrad)                                  |
| • Pulse length | "just" nominal ( $1.4 \mu\text{s}$ after chicane, $5 \times 140$ ns pulses after DL) |
| • Bunch length | $\Rightarrow$ see next slide   |



# Bunch length measurement - streak camera



*T. Lefevre - C. Welsch*

Maximum Sweep speed @ 10ps/mm

SR@ MTV0361


"Natural" chicane -  $R56 = 0.45$

$$\sigma = 8.9\text{ps}$$


OTR@ MTV0550

"Nominal" chicane -  $R56 = 0.225$

$$\sigma = 4.5\text{ps}$$



# Bunch length evaluation



$$\text{stdev}(t) = 2.473 \times 10^{-12}$$

$$\text{stdev}(t) \cdot c \cdot 1000 = 0.741$$

$$\text{stdev}(t3) = 5.683 \times 10^{-12}$$

$$\text{stdev}(t3) \cdot c \cdot 1000 = 1.704$$


$$\text{stdev}(t32) = 8.937 \times 10^{-12}$$

$$\text{stdev}(t32) \cdot c \cdot 1000 = 2.679$$


*Streak camera*

$$\sigma = 4.5\text{ps}$$

$$\sigma = 8.9\text{ps}$$




# Main result: five pulse recombination




CT.BPM 430  
3.3 A

CD.BPM 292  
2.9 A + 0.25 A

CT.BPM 515  
5.8 A + 0.5 A






# Fast phase switch from SHB system









MTV0550 – 1.5GHz Beam – 500ps/mm – 17<sup>th</sup> May 2006




Streak camera

T. Lefevre - C. Welsch

Phase Switch : ~ 5-6 ns







# Fast phase switch from SHB system



Streak camera - MTV 550 - 500 ps/mm





# Conclusions



**Many thanks to all the people that have contributed to the (very successful, as usual) first run of 2006 !**