


# Upcoming Beam Tests

- **TT40**
  - 2 x 24 hours, September/October 2003
- **TI8**
  - 4 x 24 hours, September 2004
- **LHC Injection test (?)**
  - 2 weeks, April 2006
- **TI2 commissioning**
  - April 2007
- **LHC commissioning**
  - April onwards 2007



# Tl8 – test with beam

Extract beam to TED at end of Tl8

- **September – October 2004**
  - (possibly Jeune Genevois to minimise impact)
- **Length 4 x 24 hours**
- **Intensity**
  - LHC pilot beam foreseen for the most part
  - Up to  $2.5 \times 10^{11}$  ppp allowed for



# Objectives

- **Verify equipment functionality:**
  - Bumpers, Extraction Kickers, Extraction Septa, Magnetic elements, Power converters, Interlocks, control system, surveillance systems, vacuum
- **Commission beam instrumentation**
  - BPMs, BLMs, BCT, Screens, BST
- **Beam measurement & correction**
  - Trajectory acquisition and correction, check correction scheme
  - Reproducibility of trajectory
  - Matching from SPS
  - Optics in line, tilts, matching to LHC
  - Aperture
  - Check corrector and BPM polarities
- **12 hour run to validate thermal behaviour of tunnel**
- **Multi-bunch extraction**
- **Check RP assumptions**
- **Preparation for LHC injection test...**

# Requirements

- **General services: cooling, power, ventilation, emergency stops, phones (required for system tests)**
- **Control system: infrastructure, fibres, networks, FEs, timing, application software, etc..**
- **Prior tests and preparation time (already from TT40 see that dry runs are essential)**
- **Special procedures: in & out of test mode**
- **Special interlocks: SPS intensity, beam loss, BPMs**
- **Beams: LHC pilot available 24/24**
- **Monitoring: already under development for TT40**
- **Radiation Protection:**
  - **Monitors outside zone, ventilation monitoring etc.**
- **Decommissioning procedures: to be defined**
  - **Radiation survey, removal of access gates etc**


# Impact

- **Status after test (residual activation)**
  - However TI8 already a Simple Controlled Area
- **Cost of test**
  - Powering: (96 x 36 MW x 30 CHF/MWh ~ 50 kCHF )
  - Temporary measures:
    - Access doors + cables + procedures, interlocks, extra beam stop (160x80x80 cm<sup>3</sup> of iron surrounded by 80 cm of concrete)
  - Decommissioning
  - 4 days out of the SPS physics schedule
- **Impact on other work**
  - LHCb access (yes with film badge + intensity interlocks)
  - Other installation (CNGS)
  - QRL commissioning: RA87, UA87 & closed part of 8-1
  - Magnet transport into 8-1
  - Installation 7-8

# Radiation

Simulations have been performed by Radiation Protection Group

e.g. high energy muons...




Graham Stevenson et al

# Radiation

- **Planned intensities:**
  - **Maximum assumed:**
    - **50% x  $2.5 \times 10^{11}$  ppp i.e.  $5.4 \times 10^{14}$  protons in 24 hours**
- **Remnant dose rates (after one day irradiation & one day cooling)**
  - **Along side TED:  $120 \mu\text{Sv/h}$**
  - **Downstream face of TED:  $3 \text{ mSv/h}$**
  - **Will have a extra beam stop (Iron/concrete) after the TED**
  - **Some irradiation of concrete walls around TED**
- **UX85**
  - **On Beam line  $2.5 \mu\text{Sv/h}$**

After test : area around TED → Simple Controlled Radiation Area

# Access



- Temporary zone at end of TI8
- Gates interlocked: cables pulled back to SPS interlock system
- Gate 1 prevents access from Point 1
- Gate 2 prevents access from UX85
- Gate 3 prevents access from US85
- Gate 4 at UJ88 junction with TI8 – some form of separation since TED becomes Simple Controlled Area after tests.
- Radiation monitors required in R88, UX85 and US85.



# Tl8 conclusions


- **4 days with low intensity beams**
- **Cost and impact limited but...**
- **...careful planning and integration is required**
- **Provides important milestone on the path to LHC commissioning**
  - **Controls, Beam Instrumentation, Operations, Interlocks etc.**
  - **Usefully de-coupled from LHC commissioning**
    - **Resources, problem resolution and as a milestone**

# LHC Injection test 2006

- **Outline**
- **Motivation**
- **Proposed tests**
- **Pre-requisites & boundary conditions**
- **Issues**
  - **Radiation / INB**
  - **Access**
  - **LHCb**
- **Impact**
- **Cost**
- **Conclusions**

# Injection test in 2006

The installation schedule version 1.7 recently approved includes a 'possible injection test' - foreseen in April 2006



**3.3 km of the LHC  
including one  
experiment insertion  
and a full arc**

**About 30 cells with a  
phase advance of ~  
3000 degrees total!**




# Motivation I

Check that it works, no problems with ongoing installation, things are as they should be

- Beam is the **most powerful diagnostic tool** in accelerators:
- Beam gives us the only 100% sure diagnostic that the **aperture in the cold machine** is free and has the expected size: Arc, IR8, crossing angle.
- Beam witnesses **all electro-magnetic fields** in the vacuum pipe and tells us about them: *polarity of design fields, field errors to 1 unit, large offsets between beam and magnet, corrector cabling.*

# Checks with beam



Check the aperture

Get a handle on b3  
etc. and corrector  
polarities

$$R_{11} = \frac{x_1(i) \cdot x_2'(0) - x_2(i) \cdot x_1'(0)}{x_1(0) \cdot x_2'(0) - x_2(0) \cdot x_1'(0)}$$

$$R_{12} = \frac{x_1(0) \cdot x_2(i) - x_1(i) \cdot x_2(0)}{x_1(0) \cdot x_2'(0) - x_2(0) \cdot x_1'(0)}$$

$$R_{21} = \frac{x_1'(i) \cdot x_2'(0) - x_2'(i) \cdot x_1'(0)}{x_1(0) \cdot x_2'(0) - x_2(0) \cdot x_1'(0)}$$

$$R_{22} = \frac{x_2'(i) \cdot x_1(0) - x_1'(i) \cdot x_2(0)}{x_1(0) \cdot x_2'(0) - x_2(0) \cdot x_1'(0)}$$

Linear Optics  
checks. Handle  
on quad & BPM  
errors

See Ralph's  
talk at  
Chamonix


# Motivation II

## Pre-commission essential acquisition and correction procedures

- Beam provides the only way to verify the proper functioning of the **diagnostics** *timing, BPM resolution, BPM cabling, BPM offsets, BLM resolution*
- Beam tests our **control and correction systems** (correctors, cabling, control system, software, procedures, ...): *Bumps, trajectory correction, kicker timing, injection stability, beam threading*
- Hardware **exposure to beam** will allow first reality checks of assumptions: *quench limits, BLM thresholds*

# Acquisition and Correction


WBTN - 2nd Prototype  
RMS Noise versus Beam Intensity



BPMs

Threading

BLM counters in the ring (simplified)



Beam Loss Monitors


Resolution:  $0.05 \times 10^9$  p

And the control  
system has to work.



# Check the quench limit

Reference: J.B. Jeanneret et al, LHC Project Report 44. B. Dehning, E. Gschwendtner.



Damage level  
(few turns)


Pilot intensity

Pilot with  $5 \times 10^9$  p does not quench if losses are diluted over  $\sim 5$  m.


**Uncritical studies – no danger for equipment.**

Idea: Deflect beam into a magnet.  
 $\pi$  bump over 100 m or single kick.


Measure: Quench threshold.  
BLM rate versus kick or bump amplitude.



# De-magnetization cycle



de



negligible decay after degaussing...

... but useless for operation (*giant SB*)!

How about injection tests ?

# Motivation III

- **Integration: full-blown system wide integration test.**
  - One step beyond hardware commissioning.
  - Field test beam related equipment and instrumentation such as: power converters, kickers, septa, dumps, pickups, synchronisation, timing, injectors **and get them all working together**
  - Stress test controls infrastructure and all that goes with it.
  - Fully validate integration
  - Highlight oversights, debug problems. **There will be problems.**

# Motivation IV

- **BIG MILESTONE:**

- Beam instrumentation,
  - Controls
  - Interlocks
  - Access
  - Radiation Protection
  - Operations
  - And others...
- 
- **These are absolutely critical for the effective exploitation of the machine and it cannot be stressed enough how important it is that they are ready and tested when we come to commission the whole machine.**

# Motivation

**Commissioning of the first sector will have to be done. We will have to wrestle with the problems that will be encountered during this phase.**

**Discovering the problems during a sector test will give us a year at least to resolve any problems, perform a critically analysis of the performance of the systems involved and implement improvements.**

**Operationally, any time spent in 2006 on an injection test will be paid back during the first year's commissioning, enabling us to deliver physics faster.**

# De-motivation

- **Too late to change anything**
- **Going to be busy enough anyway**
- **Cost**
- **Things will change, going to have to re-do it anyway...**
- **What do you do if you can't get beam around after 2 weeks?**

# Test outline

	Test	Duration [hours]	Intensity	Number of shots	Integrated Intensity	Comments
1	Injection Steering, commission screens, IBMS, timing	12	5.00E+09	144	7.20E+11	TDI in, protecting LHCb
2	Trajectory acquisition commissioning, trajectory correction, threading	24	5.00E+09	288	1.44E+12	To beam dump
3	Linear Optics from kick/trajectory, coupling, BPM polarity checks, corrector polarity checks	24	1.00E+10	288	2.88E+12	
4	Aperture limits, acceptance	12	5.00E+09	360	1.80E+12	Pi bumps, BLMs, BCT
5	Momentum aperture	6	5.00E+09	60	3.00E+11	Move energy of SPS beam
6	IR bumps, aperture	6	5.00E+09	60	3.00E+11	Careful in LHCb
7	Commission normal cycle	12	5.00E+09	100	5.00E+11	
8	Energy offset versus time on FB	12	5.00E+09	100	5.00E+11	Cycle & repeat
9	Study field errors	12	1.00E+10	72	7.20E+11	Collect data, off-line analysis
10	Effects of magnetic cycle, variations during decay, reproducibility	24	5.00E+09	360	1.80E+12	12 cycles
11	Calibrate BLMs	24	5.00E+09	720	3.60E+12	couple with below
12	Multi-bunch injection - determination of quench level	12	3.6E+11	10	3.60E+12	start with pilot and work slowly up... localise loss appropriately
13	Effects of thermal cycling					long time scale - low priority
14	Squeeze at 450 GeV					on triplet errors? Coupling?
	<b>TOTAL</b>	<b>180</b>		<b>2562</b>	<b>1.82E+13</b>	
	<b>DAYS</b>	<b>7.5</b>				

**Coupled with high operational inefficiencies**

# Beam

- **Pilot Beam for the most part:**
  - **Single bunch**
  - **Intensity: 5 to 10 x 10<sup>9</sup> protons per bunch**
    - **Below quench limit if losses are diluted over > 5 m.**
    - **2 orders of magnitude below damage threshold.**
  - **Clear aim to minimise losses and use beam sparingly when we know where it's going.**
- **Total intensity: 2 x 10<sup>13</sup> protons**



# Impact


**We will need:**

- **Sector 7-8 fully commissioned and cold**
- **Inner triplet, stand alone magnets right of IP8 cold,**
- **Injection region fully commissioned**
- **TI 8 operational**
- **Access system operational**
- **Appropriate radiation protection measures**

# Impact

- **On-going installation of 3-4, 5-6, 6-7**
  - before, during and after the test.
  - disruption of installation in sector 6-7
- **Hardware commissioning 4-5**
  - Test will pull in resources from the above in preparation for the test and during the test itself
- **Force the installation schedule of some systems**
  - e.g. access and interlocks
- **Consequences for installation and commissioning LHCb**
- **Radiation after the event: 7-8 potentially to be declared simple controlled radiation area with some knock-on effects**
- **Resources**

# Impact



Address the cost of this lot later

# LHCb

- **It has to be ensured that the experimental cavern at point 8 will be treated as a surveyed area after the injection test and not as a controlled area.**
- **This it has to be ensured that no part of the beam pipe or nearby detector will receive a radiation dose that would leave either activated after the test.**
- **Final vacuum chamber in place**
- **VELO only partially installed, not baked out, shouldn't be a problem**

**“The experiments are in favour of the test, provided that adequate precautions are taken to ensure that the continued installation of LHCb, after the test, is not disturbed in any way.”**



# Radiation

- ~ 3000 shots giving a totally intensity of  $2 \times 10^{13}$  protons
- Following simulations by RP group: typical dose rates for 1 day irradiation and 1 day cooling (at 50% efficiency):
- **TED**
  - Along side TED: **6  $\mu\text{Sv/h}$**
  - Downstream face of TED: **140  $\mu\text{Sv/h}$**
  - Would have a extra beam stop after the TED
  - Some irradiation of concrete walls around TED
- **ARC**
  - Assume beam is lost uniformly along the sector between point 8 and point 7: **negligible**
  - Assume beam is lost in one dipole repeatedly: **4 and 10  $\mu\text{Sv/h}$**
- **This figures would be diluted even further by the extended cooling period**

# Radiation cont.

- **Low level of activation**
- **For prudence we say we are assuming restrictions appropriate to simple controlled area.**
- **Dump can be removed within a day of test end, concrete in area will have some activation.**
- **It will be anticipated that:**
  - **T18**
  - **the injection region**
  - **the arc**
  - **and the area around the the dump****will be “Simple Controlled Areas” after the test. This means film badges.**
- **If the RP survey after the test finds negligible activation the Simple Controlled Areas can be reclassified as “Surveyed Areas”**

# Radiation

**Expected situation  
after the test**

POINT 7  
Beam Dump  
Q6 right of point 7  
Removed after test

Simple controlled  
areas after the test


POINT 8

TT40  
T18  
TDI

Clean area after the test

**Passage into sector  
8-1 possible  
without film badge  
via UA87 and UJ88**

Simple controlled  
area after the test






# Monitoring

- **Radiation monitoring**
  - Radiation Monitors will be provided by TIS
  - RAMSES have injection test as milestone
  - LHCb: 4-5 planned under RAMSES not designed to measure zero. **Extra monitors required**, 2-3 PMI monitors, modern data monitoring.
- **Beam Loss Monitors**
  - Sensitive to losses at 1% level with pilot bunch intensity
- **Beam Intensities**
  - Beam extracted, injected and to dump to be logged
- **RPG survey after the event**

# INB

- **Tell them that we are going to perform the test**
- **Tell them estimated intensities, estimates of likely activation, and estimates of personnel dose.**
- **Propose, and then discuss with them possible approaches for appropriate restrictions**
- 
- **Report to be presented in 2004 at the same time as the Dossier de Sûreté.**

# Access




# UJ67 versus near IR7

- Contours of muon dose rates in sector 6-7. Distances in cm.
- Contours calculated for pilot pulses only
- 0.1  $\mu\text{Sv/h}$  is at 500 m. from the IP
- Several nominal bunches would be 100 times higher

From a RP perspective it is more convenient to put the gate close to IP6

However a sizable fraction of 6-7 could be opened up for continued installation during the test



Graham R. Stevenson

**How much is this lot going to cost?**

# Cost AB

- **Target and Dumps**
  - TDI, TCDD already installed and commissioned
  - Dump right of point 7
    - Capital: reusable dump of some sort e.g TED, detailed installation planning effort required
    - Installation: **2 days, at least 3 experienced persons**
    - Removal: **2 days, at least 3 experienced persons**
    - Extra beam stop: straightforward
- **Beam Transfer**
  - Kickers, already installed and commissioned
    - **Manpower costs: minimal**
- **Controls**
  - Very favourable, would act as important milestones and test of final system. Clearly advanced effort required but no irrecoverable, additional costs.

# Cost AB

- **BDI**

- Test would be extremely welcome. Would clearly generate a lot of work: preparation, test, data analysis, presentation, but...
- 6 BLMs per quadrupole foreseen. **Optionally (NB)** extra BLMs for quench test – smother quad/dipole. Would need to pull temporary fibres, install readout electronics. 1 fibre per 6 BLMs, say 180 BLMs, 30 fibres\* 300 m ... **around 50,000 CHF**
- Temporary installation of BCT near beam dump, if required. Would need to be asked for, BDI learn nothing. Hardware reusable.
  - **20 -30 kCHF for manpower**
- Temporary installation of screen near beam dump. Again manpower. Hardware reusable.
  - **20 -30 kCHF for manpower**

# Cost AB

- **Power Converters**
  - Test will generate more work for the PO group. Manpower cost and it's especially the availability of the specialists.
  - The problem of injection test is the re-commissioning of the sector 7-8 and insertion in 8-1 in parallel with the commissioning of two other sectors (3-4 and 4-5).
    - **Could we postpone the commissioning of the sector 3-4 ?**
  - Good milestone for the project but a big perturbation. Manpower not planned for in the staffing plan.
    - **It's a pity not to have it at the end of the sector 7-8 commissioning...**
  - No big extra cost for materials
  - The main gain for PO group would be to check the reproducibility of the current with beam.



# Cost AB

- **Operations**
  - 2 weeks+ out of SPS physics schedule for 2006, would delay CNGS
  - Running costs of SPS
    - Power consumption ( $40 \text{ MW} \times 168 \times 30 \text{ CHF/MWh}$ ) ~ **400 kCHF**
    - **Might argue that this comes out of normal exploitation budget.**
  - T18:
    - preparation and re-commissioning (couple of days)
    - power consumption ( $36 \text{ MW} \times 50\% \times 168 \times 30 \text{ CHF/MWh}$ ) ~ **100 kCHF**
  - Start SPS before April?
    - CERN can request to switch to the French EDF grid as of the 15/3. Between the 15/3 and the 1/4 critical days occur frequently.
  - No impact on magnet tests.
- **RF**
  - Fast timing references, pre-pulses etc. Cost minimal.
- **ABP**
  - Favourable, lot to learn...

# Cost: Installation

- **Installation**

- **Sector 6-7 scheduled for:**
  - Cryo-magnet transport to 6-7
  - Interconnection work
  - Warm MQ, D3, D4 & Q6 in LSS.7L
- **With precise dates, staying to schedule and 6 months advanced notice: No additional cost. 6-7 installation delayed by 2 weeks.**
- **Do not compromise free access through the sector after the test...**

Therein lies a potentially expensive problem...

**Sylvain Weisz & Jean-Philippe Tock**

# Contractors

The installation will be performed in the LHC main tunnel and its annexes. These zones are classified as non-radiation controlled areas and consequently no special radiation protection requirements are asked from the company.

After the test a part of the LHC tunnel might have to be classified as simple controlled radiation area. In this case the work site conditions might change.

The workers to intervene there have to belong to the category of Radiation Workers. In the Legislation of most CERN members states, personnel would be classified as "Category B Radiation Workers" according to the European Council Directive 96/29 Euratom. (class B < 6 mSv/y)

**= MORE MONEY**

**≈ 1 to 1.5 kCHF per person**

# Cost: Installation

- **Problem: Contractors that have to pass through the tunnel have to be classified for work in radiation areas.**
  - **How many people implicated?**
  - **Transport of magnets**, 20 people maximum (at any one time) - maximum 5 magnets a night, average 3
  - **Interconnections**: would be finished in 8-1 and 7-8, so passage of personnel and materials via other IPs. Do they need to come through these sectors? Apparently not. (40 people if they do)
  - **Transport of material**: point 6 could be used (but access facilities not identical to point 8)
  - **Work in controlled zone after the test:**
    - Electricians – no maintenance foreseen, very limited access required.
    - Cabling: work in sector 8-1 & 7-8 after test – should be minimal
    - Maintenance: vacuum, cryogenics, power converters...
    - Cleaners
  - **Warm magnet installation right of 7 after test**
    - It will be a Simple Controlled Area, film badges will be required to work there. (Cabling, infrastructure etc.)

**Estimate around 100 people**

# Cost AT: Vacuum

- **Temporary dump installation right IP7**
  - Planning/instrumentation and mechanical design work: **2 weeks design work**
  - Capital cost: 4\*7.3 m standard vacuum chamber: **12 kCHF** (chamber reusable)
  - Preparation and installation manpower: **2 – 3 man weeks**
  - **Q6 preferably installed before test.**
- **Warm elements right IP8**
  - Should be installed, and commissioned already.
  - NEG not activated, mobile pumping if required.
  - MKI need to be fully baked out
  - Beam instrumentation must be ready on time.
- **NB Late elements face a surcharge...**

Paul Cruickshank

# Cost AT: Cryogenics

- Sectors will be left floating i.e. normally around 55 to 75 K, but up to 300 K if there are problems. Standard cryogenic operations should be able to perform the cool down in about 3-4 days from floating; up to 14 days from higher temperatures.
- Team sized to work on one sector at a time and would have to stop work on the ongoing commissioning of other sectors while re-commissioning 7-8

One Month	SECTOR [kCHF]
ELECTRICAL POWER	122
HELIUM	20
LIQUID NITROGEN	206
OPERATORS	53
MAINTENANCE	21
TOTAL	422

Total will be reduced by a factor of 2 if the sector has not warmed up and the test is not done in parallel with another cold sector

NB: need Q5.R8→IP8 as well

# Hardware re-commissioning

- **Vacuum**
  - Continued on-line monitoring of status after commissioning – things should be OK
- **Cryogenics**
  - → (Operators in total) + Engineers/Technical engineers effort from commissioning elsewhere
- **QPS and Energy Extraction (AT/MEL)**
  - 1 week for system tests, 1 week for cross-system checks. 3 to 4 people fulltime
- **Interlocks**
- **Powering: see Freddy's comments**
- **Cross system tests**
- **Plus HW supervision/on-call during test**

**TOTAL MANPOWER  $\approx$  10 MAN MONTHS plus a 2-3 week delay**

# Test after HWC 7-8...


The case for having the test immediately after the commissioning of sector 7-8

- Avoid the need for re-commissioning 7-8
- Avoid splitting teams across more than two sectors
- Avoid cost of re-cool down

Plus possible delay in installation of inner triplets beam screens & Q6.R7

Roberto Saban

25.07.2003





# Cost ST: Access

- **Access**
  - PM76, PM85 as for LHC
  - PZ85: infrastructure as for LHC
  - Access Gates: installation and removal of gates in 6-7 and 8-1 (in foreseen positions)
    - 7 kCHF manpower
  - Specially installed gate for the test in 6-7 (Gate plus lock, cabling, junction box, display etc.)
    - 20 kCHF + 5 kCHF for long distance cabling.
  - Interlock chain – loops should be in place
- **Commissioning of system seen as useful milestone**

Pierre Ninin

# Cost TIS: RP

- **Simulations of potential doses, preparation of report for INB**
  - **5 man months (4 months down already!)**
- **Radiation Survey, installation, data handling etc.**
  - **1 technician hired earlier than planned 90 kCHF**
- **Additional monitors in LHCb & 6-7**
  - **40 – 50 kCHF**

**Graham Stevenson, Doris Forkel-Wirth**

# Cost summary AB

		ATTRIBUTABLE COSTS				
			CAPITAL	MANPOWER	Comments	
AT/MEL	Septa	Tests	nil	available	Already installed	
AB/BT	Kickers	Tests	negligible	available	Already installed	Endorsed
AB/ATB	TCDD		nil	available	Already installed	Supportive
	TDI		nil	available	Already installed	
	Dump point 7	Installation and removal	Incidental	4*3 man days	Planning required	
	Shielding point 7	Installation and removal	Minimal	2 man days		
AB/PO	Re-commissioning	See HWC		Extra work...		Endorsed with reservation
AB/BDI	BLMs	Additional BLMS/cables/racks	50 kCHF	20-30 kCHF	Optional	Strongly endorsed.
	BCT near dump	Installation	Incidental	20-30 kCHF	HW reusable	
	Screen near dump	Installation	Incidental	20-30 kCHF	HW reusable	
AB/OP	2 weeks SPS	80 MW on LHC cycle*50%	400 kCHF	pro rata		Strongly endorsed.
	2 weeks TI8	32 MW peak * 50%	100 kCHF			
	Delay to CNGS					
AB/CO	Controls	Control room	nil	nil	On the schedule	Strongly endorsed.
		Infrastructure	nil	nil	On the schedule	
		Applications	nil	nil	On the schedule	
		Interlocks - power	nil	nil	In place for HWC	
		Interlocks - beam	nil	nil	On the schedule	
<b>TOTAL AB</b>			<b>500 kCHF</b>	<b>80 kCHF +</b>		<b>STRONGLY ENDORSED</b>

# Cost summary – not AB

<b>Access</b>	<b>AP PM76</b>	On the schedule	nil	nil	Needed anyway	<b>Useful milestone</b>
	<b>AP PM85</b>	On the schedule	nil	nil	Needed anyway	
	<b>AP PZ85</b>		nil	nil	Needed anyway	
	<b>Gate sector 1-8 &amp; UJ67</b>			7 kCHF		
	<b>Gate arc 6-7</b>		25 kCHF	3 kCHF		
	<b>Interlock backbone</b>	On the schedule	nil	nil	Needed anyway	
<b>TOTAL ACCESS</b>			<b>25 kCHF</b>	<b>7 kCHF</b>		
<b>Radiation</b>	<b>RAMSES</b>		nil	nil	Test already milestone	<b>Supportive</b>
	<b>+ Radiation Monitors</b>		50 kCHF			
	<b>Simulation</b>			1 man month	4 months already attributable	
	<b>Survey etc</b>			90 kCHF	Technician taken on early	
<b>TOTAL RP</b>			<b>50 kCHF</b>	<b>100 kCHF</b>		
<b>HWC</b>	<b>Vacuum</b>			minimal		<b>Supportive</b>
	<b>Cryogenics</b>					
	<b>QPS/Energy Extraction</b>			3-4 * 2 man weeks		<b>Supportive</b>
	<b>Powering</b>			Difficult with present schedule		
	<b>Interlocks</b>					
	<b>Cross-system checks</b>					
<b>TOTAL HWC</b>				<b>10 man months</b>	2-3 weeks delay	
<b>Installation 6-7</b>	<b>Transport disruption</b>	Can swallow 2 weeks				<b>Wary</b>
	<b>Interconnect disruption</b>					
	<b>Radiation classification</b>			50 - 75 kCHF	assume 50 workers	
<b>TOTAL INSTALLATION</b>				<b>50 - 75 kCHF</b>		
<b>Cryogenics</b>	<b>Cooldown (max)</b>	Electrical Power	122			<b>Nothing to learn</b>
	<b>Manpower - see HWC</b>	Helium	20			
		Liquid Nitrogen	206			
		Operators	53			
		Maintenance	21			
	<b>200 - 400 kCHF</b>	MAX TOTAL	422		Depending..	
<b>TOTAL CRYO</b>			<b>~300 kCHF</b>			
<b>Vacuum</b>	<b>Planning point 7</b>		nil	2 man weeks		<b>Supportive</b>
	<b>Installation point 7</b>		15 kCHF	2-3 man weeks	Capital cost recoverable	
<b>TOTAL VACUUM</b>			<b>15 kCHF</b>	<b>10 kCHF</b>		

25.07.2003

Beam Tests - TCC

**Warily Supportive**

# TOTALS – highlights

	CAPITAL	MANPOWER
AB	50 kCHF (optional) plus incidentals	80 kCHF plus workload
SPS – power	400 kCHF (energy budget?)	-
TI8 - power	100 kCHF	-
TIS/RP	30 – 50 kCHF	100 kCHF
Access	25 kCHF	7 kCHF
Vacuum	30 kCHF (recoup)	10 kCHF
Cryogenics	200 - 400 kCHF	Included in capital total + HWC
Installation	-	100 KCHF (radiation qualified personnel).
Hardware commissioning	-	10 man months + delay
<b>TOTAL</b>	<b>~1 MCHF</b>	<b>380 kCHF</b>


All numbers approximate – planning as it stands

# Timing of test

- **PS and SPS will be starting up after 2005 shutdown**
  - SPS under energy consumption restrictions before April 1<sup>st</sup>.
  - Estimate **4 weeks** for cold checkout & re-commissioning
- **Injection test pushed to end April unless provision is made to start SPS earlier.**
- **For LHCb, April 2006 is the most convenient time slot for the injection test.**
  - Taken in account in their planning
  - A delay of the sector test by more than **10 weeks beyond April 2006** would jeopardize the LHCb overall commissioning.
  - The interruption to the LHCb installation due to the injection test should not exceed three weeks.

**→ 2 weeks at end April/May 2006**

# Conclusions

- **2 weeks low intensity beam, end April/May 2006**
- **Motivation**
  - **Check**
  - **Commission**
  - **Integration**
  - **Milestone**
  - **Politics**

The test could go a long way to easing the commissioning of the whole machine.
- **The intensities we plan to use are low, with care there should be only a low level of activation.**
  - **Assume restrictions appropriate to simple controlled area where required**
- **Very careful putting beam through LHCb, with appropriate monitoring we can ensure it remains a surveyed area.**

# Conclusions

- **Planning of HWC needs to fully incorporate test:**
  - **Manpower/Capital costs**
  - **Could save ~0.5 MCHF by having test follow 7-8 HWC and suitable placement of 8-1 HWC**
- **With appropriate planning costs to installation should be low.**
- **Main inconvenience will be the need to declare the parts of the ring Simple Controlled Areas with knock-on effects for access after the test.**
- **Experiments OK, AB enthusiastic, AT, ST & EST supportive with provisos. RP very supportive.**



# Acknowledgements

- **Paul Proudlock, Roger Bailey**
- **Volker Mertens, Brennan Goddard, Jan Utyhoven**
- **Graham Stevenson, Doris Forkel-Wirth**
- **Roberto Saban, Felix Rodriguez-Mateos**
- **Paul Cruickshank**
- **Ralph Assmann**
- **Andre Faugier, Ghislain Roy, Enrico Cennini**
- **And everyone else I've bugged.**