






Status of work package commitments

G.Geschonke
CERN


CTF3 programme




Work packages



WP 7
Structures




WP 8
CTF3 Operation



WP 9
30 GHz power source

Status of existing / past collaborations



LAL: Gun for Preliminary phase
HV for gun, pulser and control electronics,
pre-bunchers

SLAC: Gun on loan, Design of Injector,
participation in commissioning

Uppsala University: Operations support,
Phase monitor

RAL: Laser development for photo injector ,

Turkey: Operations support

CARE-ELAN: CTF3 workshop

INFN: Participation in
operation/commissioning
RF deflectors 3 GHz
Delay Loop : full responsibility
Bunch length chicane,
longitudinal diagnostics experiment

Northwestern University Illinois:
Drive Beam accelerator structure
Beam loss monitoring

Finnish Industry: One person for CLIC/CTF3

Many **CERN** groups


Photo injector (partly funded by CARE/PHIN)

LAL: RF gun

RAL: Laser

CERN: Photo cathodes

Accelerated programme – contacts and discussions



Finland

Discussions with **Finnish Industry**

Power converters: latest February 2006

Discussions / specifications

prototyping


RF structure (30 GHz) ongoing development

technology – bimetals (WP 7.3)

engineering support (person)

manufacturing technology development, 3-D machining

Accelerated programme – contacts and discussions



France

Probe Beam latest February 2007

several discussions with **CEA-Dapnia**,
IN2P3 - LAL, (- LAPP)

*full responsibility for Probe Beam including gun
(photo injector? laser ?)*

use existing material from LPI as far as possible

Electronics for CR Beam Position monitors **LAPP**

April 2006

specifications defined

very interesting novel approach could be developed

Magnets for Combiner Ring **LURE**

Nov 2005


32 Super-ACO quadrupoles

Automated test stand

required during whole operations period from now on

Discussions with **DAPNIA**

preferred scheme




comments : focusing magnets, number of diagnostics and steerers
determined after complete simulations

CTF3 / PBL meeting (20/01/05)

Page 4

Accelerated programme – contacts and discussions




Italy

Combiner Ring optics, design, vacuum system, path length wigglers

Very well established collaboration with **INFN/LNF**

*optics very well advanced, such that components can be defined
one path length wiggler ordered*


vacuum chambers for CR and TL1 and TL2, incl. Beam diagnostics (w/o electronics)



CR installed and commissioned in 2006

R.Corsini CTF3 collaboration meeting

Accelerated programme – contacts and discussions



Japan

High gradient structure work with **KEK**

Poland

Software development **Institute of Applied Mechanics of the
Cracow University of Technology**
Interface between HFSS and ANSYS

Russia

Magnet manufacture for CR in collaboration with **BINP** **November 2005**
already ordered 11 quadrupoles, 26 sextupoles


Work for 30 GHz programme

Discussions with **IAP**
stand-alone 30 GHz power source development
Surface heating tests

JINR

Software for automatic conditioning
one physicist already working

Accelerated programme – contacts and discussions



Spain

Several discussions with **CIEMAT and Industry**

Equipment for Combiner Ring installed for start-up in spring 2006

Corrector magnets

already being manufactured

2 double septum magnets

based on modified Daphne design, CERN collaboration

CERN will supply power supply

Ejection kicker for CR design with collaboration from INFN/LNF

Pulser in collaboration with LLNL and CERN


Equipment for TBL April 2007

TBL quadrupoles with precision movers

RF structure work ongoing development. Before end 2006

Develop and build one PETS structure for TBL in collaboration with CERN

SPANISH COLLABORATION DELIVERABLES TO CTF3



ITEM	DESCRIPTION	DEADLINE
Correctors	33 H/V Orbit Correct Magnets for the Delay Loop and Transfer Lines. (Existing design)	July -2005
Septa	2 Double Septa Magnets for the Delay Loop (Only a reference design)	Dec-2005 ???
Kickers	2 "Stripline" Extraction Kickers (Only a reference design)	Oct-2006 ???
TBL Quads	15 Quadrupole Magnets with motorised support structure for the Test Beam Line	Mid-2007
PETS	1 Power Extraction Transfer System Prototype	Dec-2006

Luis Garcia-Tabarés
CTF3 Collaboration Meeting, 24/11/2004



Luis Garcia-Tabarés
CTF3 Collaboration Meeting, 24/11/2004



SPANISH COLLABORATION WORKINGPLAN

TASKS	2004				2005				2006				2007	
	N	J	M	M	J	O	N	J	M	M	J	O	N	J
0.1 "COMPL. ACTION" REQUEST														
0.2 "COMPL. ACTION" APPROVAL														
CORRECTORS														
1.1 DRAWINGS & TOOLING														
1.2 FABRICATION														
SEPTA														
2.1 DESIGN														
2.2 DRAWINGS & TOOLING														
2.3 FABRICATION														
KICKERS														
3.1 CALCULATION														
3.2 DESIGN														
3.3 DRAWINGS & TOOLING														
3.4 FABRICATION & TESTS														
TBL QUADS.														
4.1 MAGNET DESIGN														
4.2 STRUCTURE DESIGN														
4.3 MAGNET DRAWINGS														
4.4 STRUCTURE DRAWINGS														
4.5 MAGNET FABRICATION														
4.6 STRUCTURE FABRICATION														
4.7 ASSEMBLY & TESTS														
PETS														
5.1 CALCULATION & DESIGN														
5.2 DRAWINGS														
5.3 FABRICATION OF ONE CONTACT														
5.4 FABRICATION OF A PROTOTYPE														

Louis Garcia-Tabares
Collaboration meeting 2004



CTF3 Kickers and Septa



Conclusions

A solution is proposed for the DL septa using existing septa (ex e^+ and e^- injection into EPA).

A collaboration are proposed with CIEMAT for the CR Septa using designs based on DAF NE and TERA.

A temporary solution is proposed for CR kicker using existing magnets and pulse generators (ex e^+ and e^- injection into EPA).


A final solution is proposed requiring collaborations with CIEMAT for the stripline magnet and Lawrence Livermore Lab for the pulse generator.

K. D. Metzmacher

Kickers and Septa

CLIC collaboration meeting, 24/11/2004

Accelerated programme – contacts and discussions



Sweden

Detailed discussions with **Uppsala University**,
resulting in a funding request to **Swedish Research Council**

TL2 incl. bunch compressor

optics design, missing magnetic elements (6 dipoles) and power converters, beam diagnostic equipment,

Two Beam Test Stand

optics, magnets, vacuum, diagnostics (spectrometers, optical screens, BPMs, WCMs), for Probe Beam and Drive Beam

RF diagnostics and data handling.

(PETS and accelerating structures not included)

To be commissioned in 2007


Magnets and power supplies from **Celsius**

suitability being assessed

Volker Ziemann / CTF3 collaboration meeting

TL2 and Two-Beam Test Stand


Numbers mean diagnostic equipment, explained on next slide



Summary

- Plan to participate in the build-up the high gradient test stand.
- Transfer that know-how to the **Two-Beam test stand** and build it.
- Optimize and build the transfer lines **TL2 and TL2'**.
- We're waiting for the decision from VR and Wallenberg Foundation.

Accelerated programme – contacts and discussions



Turkey

Accelerator operation (coordinated by Ankara University)

Turkish Universities send graduate students to participate in operation.

The first student has finished the first three months


UK

Stand alone 30 GHz power source (Strathclyde)

Beam Diagnostics RHUL

Cockcroft Institute participation

Accelerated programme – contacts and discussions



USA

A prioritized list of sub systems has been sent to the US coordinator and DOE

Beam Diagnostic equipment for TBL [Northwestern University Illinois](#) to be commisioned in 2007
proposal drafted

Pulser for fast kicker [LLNL](#) to be installed in CR for start-up 2006

very interesting technology, could be developed by LLNL or in collaboration with CIEMAT and CERN

30 GHz stand alone power source at the lates in 2007

Accelerating structure testing

CERN

Combiner ring magnets (with BINP)

CLEX building,

Accelerating / PETS development

Operation, maintenance, exploitation,

Project management


CLIC / CTF3 accelerated programme

27.1.2005

Work Packages	Participation		Resources		status	delivery	commitment = start		
			M CHF	my					
1. Combiner Ring (CR), Transfer Line (TL1) Transfer Line (TL2) Bunch compressor (BC)	1.1 Optics layout	CR and TL1	CERN, LNF			ok, ~finished	4_2006	confirmed	
	1.2 Magnets	Correctors	Ciemat				ok (started)	11_2005	done
		32 quadrupoles	Lure				Ministry ok pending		
		CR+TL1quads, sextupoles	BINP, CERN				ok		
		TL2 + BC all missing magnets	Sweden					2_2007	9_2005
	1.3 Vacuum system	CR, TL1, TL2 Chambers	LNF					2-6_2006	2_2005
		CR, TL1 pumps, gauges, electronics	CERN				ok	2_07 (TL2)	5_2006 (TL1)
	1.4 Beam diagnostic equip.	Monitor chambers	LNF					2_2006	2_2005
		BPM electronics development	LAPP						6_2005
		BPM electronics manufacture		100				4_2006	1_2006
	1.5 Power Converters	all magnet power supplies	Finnish Industry					2_2006	5_2005
	1.6. Technical services & installation	Infrastructure, Installation support	CERN						
		outside Installation support		100				4_2006	11_2005
	1.7. Control & software		CERN	50				4_2006	11_2005
	1.8. Fast kicker & pulser septa	Stripline kicker, septa	Ciemat (LNF support)					3_2006	3_2005
			Ciemat CERN (support)					temp solution for kicker possible	
		Pulser	LLNL						
1.9. RF distribution system	3 GHz waveguides	CERN				ok	11_2005	6_2005	
TL2 Transfer line	optics	Sweden					4_2007	4_2006	
	magnets, Power converters	Sweden					1_2007	6_2005	
	Beam diagnostics	Sweden					2_2007	2_2006	
	TL2 pumps, gauges, electronics	Sweden					2_2007	7_2006	
	magnets, Power converters	Sweden(Celsius)					10_2006	5_2005	

Work Packages		Participation			Resources	status	delivery	commitment = start	
2. 30 GHz RF power test stand	2.1. Automated test stand	Software	Daphnia						
		Hardware	JINR				4_2005 =>	ongoing	
	2.2. Two-beam test stand		Sweden				2006	5_2005	
		beam line, diagnostics	Sweden				2_2007	6_2005	
2.3. 30 GHz RF pulse compression		CERN / Gycom			ok	5_2005	ongoing		
3. CLEX building			CERN			ok	2006	2005	
4. Probe beam linac			DAPNIA						
			LAL				2_2007	5_2005	
5. CLIC linac unit		PETS and accelerating structures		100			5_2008	2005	
6. 35 A Test beam line (TBL)		quadrupoles & precision movers	CIEMAT				4_2007	6_2005	
		Beam line design		100			1_2007	1_2006	
		PETS		100			5_2007	6_2005	
		Diagnostics equipment	NWU						
	RHUL					1_2007	1_2006		
7. 30 GHz structure development	7.1. Accel. structure	Design	CERN	?		ok			
			Poland						
	7.2.PETS	Prototype development (one)	CIEMAT	?				2005-2009	as soon as possible
		Design	CERN			ok			
7.3. Structure technology			Finland	?					
			Spain						
8. CTF3 operation		one graduate student during operating periods	Turkey	90				2005-2009	as soon as possible
			CERN			ok			
9. 30 GHz stand-alone source			Strathclyde						
			IAP	100			2007	2005	
			US						

Conclusion




- Programme assured up to including Delay Loop
- With new collaborations Combiner Ring assured,
TL2 and Two Beam test stand ok
Probe Beam ok
- Some major items still missing collaborators
Beam Position monitors,
TBL,
Operation,
stand alone power source
- Completion within time scale possible with
more collaborations

	Resources		
	CHF	m y	Funding decision
<p>Italy, INFN/LNF already very well established collaboration for magnetic bunch lengthener/compressor and Delay Loop. (beyond DL): Optics design for CR and TL1 going on between CERN and LNF. Path length wigglers for CR Vacuum chambers for CR, TL1 and TL2 including beam diagnostics (without electronics)</p>			
<p>Sweden Detailed technical discussion on 2.9.04 Interest in TL2 incl. bunch compressor and Two Beam Test Stand. TL2 + BC: optics design, missing magnetic elements (6 dipoles) and power converters, beam diagnostic equipment, TB Test stand: optics, magnets, vacuum, diagnostics (spectrometers, optical screens, BPMs, WCMs, for Probe Beam and Drive beam), RF diagnostics and data handling. <i>PETS and accelerating structure not included.</i></p>			
<p>Spain: Two visits from Spanish delegations. Proposal: Ciemat will build corrector magnets (independent of approval of the rest of the programme). In addition: 2 double septum magnets for CR, based on scaled DaΦne design. CERN can refurbish the required power supply Ejection kicker for CR: Select the originally proposed strip-line kicker (LNF). A new fast pulser is required, possibly to be built in collaboration with LLNL and CERN TBL quadrupoles with precision movers RF structure work: Ciemat will establish RF team from plasma physics. Send someone to CERN to learn the computing/measurement technology. Ideal aim (t.b.c.) build one PETS for the TBL.</p>			
<p>Finland Interested in power converters for the CR and in technology for accelerating structure. Discussion with the Finnish ILO at CERN. Requirements and Specs for power converters defined, Job description of engineer to steer the Power converter procurement</p>			

<p>France CEA/LAL/LAPP Several discussions at CERN to define technical details of: Complete Probe beam linac for CLEX. Additional klystron(s) and modulator(s) required LAPP Electronics for beam position monitors for CR. Technical details discussed. LURE 32 quadrupole magnets from Super ACO</p>			
<p>United Kingdom</p>			
<p>USA NW University Illinois Preparation of proposal for beam diagnostics for TBL in preparation. LLNL fast pulser for CR ejection kicker SLAC</p>			
<p>Turkey Universities propose to send 4 physicists to participate in CTF3, mainly in operation. Each one will come twice for three months. The programme has started mid October 2004.</p>			end 04
<p>Russia BINP quadrupoles and sextupoles are being ordered from BINP at special financial conditions. FC agreement obtained. IAP</p>			
<p>JINR</p>			
<p>Asia KEK</p>			
<p>Poland</p>			
<p>CERN Combiner Ring magnets, CLEX building, Infrastructure, Operation, maintenance and exploitation, accelerating structure / Pets development, Project management, advance finance for not yet funded items on the critical path</p>			

Planning



	2004	2005	2006	2007	2008	2009
Drive Beam Accelerator	■					
30 GHz high-gradient test stand	■	■				
30 GHz high-gradient testing (4 months per year)		■				
<i>R1.1 feasibility test of CLIC accelerating structure</i>				■		
Delay Loop	■	■				
Combiner Ring	■		■			
<i>R1.2 feasibility test of drive beam generation</i>				■		
CLEX		■	■			
<i>R1.3 feasibility test of PETS* structure</i>				■		
Probe Beam			■	■		
<i>R2.2 feasibility test of relevant CLIC linac sub unit</i>					■	
Test beam line		■	■	■	■	
<i>R2.1 Beam stability bench mark tests</i>					■	■