Bernard.Chadaj@CERN.CH

ALEPH TOTAL DISMOUNTING 2000 / 2001

ID	PHASES	Task Name	Duration	Start	Finish
1		Last update	1 day	Thu 16.3	Thu 16.3
2	Phase 1	Disassembling ALEPH	198 days	Mon 2.10	Thu 19.7
3		Gas purge	16 days	Mon 2.10	Mon 23.10
4		Recuperate xenon	16 days	Mon 2.10	Mon 23.10
5		Rinsing gas	9 days	Tue 24.10	Sun 5.11
6		Shifts stop	1 day	Tue 10.10	Tue 10.10
7		Demagnet. Coil	2 wks	Mon 2.10	Fri 13.10
8		Magnet warming up	7 days	Fri 13.10	Mon 23.10
9		BCAL uncabling&dismounting	1 day	Tue 3.10	Tue 3.10
10		END CAPS opening	1 day	Mon 16.10	Mon 16.10
11		Nitrogen in beam pipe	2 days	Tue 17.10	Wed 18.10
12		Remove racks hydraulic A.B.C	3 wks	Mon 16.10	Fri 3.11
13		Survey	1 wk	Thu 19.10	Wed 25.10
14		End of cooling water	0 days	Mon 23.10	Mon 23.10
15		End of flammable gas zone	1 day	Tue 24.10	Tue 24.10
16		Barracks electri.safe state+supply temp	2 days	Tue 24.10	Wed 25.10
17		Uncabling A.B.C	2 wks	Thu 26.10	Wed 8.11
18		Disconnecting and purge pipes A.B.C.D	2 wks	Tue 24.10	Mon 6.11
19		Dismounting SICAL	1 day	Thu 26.10	Thu 26.10
20		Dismouting LCAL	1 day	Fri 27.10	Fri 27.10
21		Disconnecting cryogenic lines E4	2 wks	Mon 30.10	Fri 10.11
22		Uncabling baracks D.E	2 wks	Mon 30.10	Fri 17.11
23		Dismounting shields&casseroles	2 days	Mon 30.10	Tue 31.10
24		Dismounting SAMBA	1 day	Wed 1.11	Wed 1.11
25		Dismounting VDET	2 days	Thu 2.11	Fri 3.11
26		Quadrupoles displacement	2 days	Mon 6.11	Tue 7.11
27		Dismounting pumps	1 day	Tue 7.11	Tue 7.11
28		Dismounting LASER	1 wk	Mon 6.11	Fri 10.11
29		Uncabling A3-B3-C4-D4	1 wk	Mon 6.11	Fri 10.11
30		Dismounting material A3.B3.C4	1 wk	Mon 6.11	Fri 10.11
31	Phase 2	END CAPS position cosmic	2 days	Mon 13.11	Tue 14.11
32		Beam pipe removal	1 wk	Tue 14.11	Mon 20.11
33		Dismounting baracks A-B	1 wk	Tue 21.11	Mon 27.11
34		Uncabling Coil	2 wks	Mon 20.11	Fri 1.12
35		baracks A.B to surface	1 wk	Tue 28.11	Mon 4.12
36		Elimination baracks A.B	2 wks	Wed 29.11	Tue 12.12
37		Uncabling ECAL END CAPS	1 wk	Mon 4.12	Fri 8.12
38		Dismounting stairs C	1 wk	Tue 5.12	Mon 11.12
39		Dismounting barack C	1 wk	Mon 11.12	Fri 15.12
40		Barack C to surface	4 days	Fri 15.12	Wed 20.12
41		Elimination baracks C	3 wks	Mon 18.12	Mon 22.1
42	Phase 3	END CAPS position garage	2 days	Mon 18.12	Tue 19.12
43		BARREL position cosmic	2 days	Wed 20.12	Thu 21.12
44		Uncabling TPC and ECAL BARREL	1 wk	Mon 8.1	Fri 12.1
45		Dismounting cryogenic transfer lines	3 days	Mon 8.1	Wed 10.1
46		Disconecting D1 from BARREL	2 days	Wed 10.1	Thu 11.1
47	Phase 4	BARREL position garage	2 days	Fri 12.1	Mon 15.1
48		Dismounting box mixer and HT	2 wks	Mon 15.1	Fri 26.1
49		Dismounting pipes D.E	7 days	Tue 16.1	Wed 24.1
50		Dismounting material D4.E4 and cold box	7 days	Tue 16.1	Wed 24.1
51		Dismounting baracks D.E	17 days	Tue 16.1	Wed 7.2
52		Baracks D.E to surface	3 wks	Mon 22.1	Fri 9.2
53		Elimination baracks D.E	3 wks	Wed 24.1	Tue 13.2
54	Phase 5	Barrel position cosmic	2 days	Fri 9.2	Mon 12.2
55		Dismounting ITC.TPC.	2 wks	Mon 12.2	Fri 23.2
56		Dismounting ECAL BARREL	4 wks	Mon 26.2	Fri 23.3
57		Dismounting manifoldes END CAPS & BARREL	1 wk	Mon 26.3	Fri 30.3
58		Dismounting COIL	2 wks	Mon 26.3	Fri 6.4
59		Dismounting valves box and pumps	1 wk	Mon 26.3	Fri 30.3
60	Phase 6	Removing BARREL position beam	2 days	Mon 9.4	Tue 10.4
61		Dismounting ECAL END CAPS	2 wks	Fri 6.4	Thu 19.4
62		Dismounting muons + cables END CAPS	5 wks	Fri 20.4	Thu 24.5
63		Dismounting END CAPS	5 wks	Fri 20.4	Thu 24.5
64		Dismounting plateformes END CAPS	5 wks	Fri 20.4	Thu 24.5
65		Dismounting muons + cables BARREL	8 wks	Fri 25.5	Thu 19.7
66		Dismounting BARREL	8 wks	Fri 25.5	Thu 19.7
67		Dismounting plateforme BARREL	8 wks	Fri 25.5	Thu 19.7
68		Elimination END CAPS - BARREL	12 wks	Fri 27.4	Thu 19.7